

# Data Technology Institute

## Progress Update 13.02.17



### Works Happening on Site?

Core G formwork will be stripped on level 6. The ground floor concrete slab work is now fully completed.

The 1st floor slab formwork has been erected at Core G adjacent to Potterrow Road, with a concrete pour scheduled for Monday 13th February. T

he structural steelwork for the elliptical columns at the colonnade have now been erected, which supports part of the new 1st floor concrete slab.

We have also started installing the slab formwork to the 2nd level next to DSB, and are hoping to pour this towards the end of the week.

Core F formwork will be installed from ground to first floor and a concrete pour is scheduled for the end of the week.

### Works Happening Next Week

Core G will hopefully be completed with the exception of the landings on each floor and the roof at level 7.

Core F formwork will be installed from second floor to third floor and a concrete pour is scheduled for the end of the week. The formwork tables for the floor slabs will be erected to the first floor adjacent to Informatics. In order to complete the formwork at Core H adjacent to Informatics the scaffolding and shrink wrap that was installed last year will need to be removed to accommodate the construction of Core H. This will be carried out from the site boundary and no access will be required via the Informatics Building.

Starting on the 20th February, the site boundary fencing at Marshall Street will be relocated to the other side of the carriageway, closing off any access and egress to the University car park. There is no change to the current pedestrian routes as the footpath will remain open as normal.

Data Technology Institute

Potterrow, Edinburgh

EH8 9YT

24/7 Security: 0141 848 8014

Site Manager: 07976 340 565



McLaughlin & Harvey

