

Data Technology Institute

Progress Update 12.09.16



Works Happening on Site?

The bulk earthworks excavation to the basement will be fully complete by the end of the week.

The existing tower crane foundation, belonging to the previous phase construction, will be cut out and broken up using mechanical means. This is quite close to the Dugald Stewart building and might be quite noisy at times. We will continue to undertake noise readings throughout this operation.

The precast concrete infill panels used to form the back face of the basement wall, will continue as the remaining bulk excavation works comes to a close.

MG Piling will be on site carrying out the two additional piles that are required.

Works Happening Next Week

Waterproofing works, the installation of steel reinforcement and concrete placement will continue within the basement area. These works will be facilitated with a mobile crane where necessary to lift steel reinforcement and formwork into work locations.

The tower crane foundation has now been constructed and the tower crane will be erected on 19th & 20th September. This will be carried out using a large mobile crane and will involve several deliveries of tower crane sections etc.

Underground drainage works to the basement will continue to work in parallel with the basement foundation works.

Data Technology Institute
Potterrow, Edinburgh
EH8 9YT

24/7 Security: 0141 848 8014
Site Manager: 07976 340 565