

Data Technology Institute

Progress Update 31.10.16



Works Happening on Site?

The bulk earthworks excavation to the basement has been held up slightly due to the restricted working hours we are working to relating to the breaking out the rock to form the foundations adjacent to Dugald Stewart, however this should be fully complete by the end of the week.

The precast concrete infill panels used to form the back face of the basement wall, will continue as the remaining bulk excavation works comes to a close.

The formation of the new concrete foundations within the basement will continue, some of these foundations are situated next to the DSB and are founded on rock, which will require some local breaking out of the sandstone. This might be quite noisy at times; however, noise readings will be carried out at regular intervals.

The reinforced concrete basement liner walls have now been constructed in and around stair core G, and are progressing towards Dugald Stewart. We are hoping to pour the foundation for Core F towards the end of the week.

Pile cropping works will continue in the area next to Inspace working away from the existing building.

Works Happening Next Week

Waterproofing works and the installation of steel reinforcement and concrete placement will continue within the basement area in preparation for the final basement floor slab pour the following week.

Underground drainage works to the basement will continue to work in parallel with the basement foundation works.

Pile cropping will continue as will the construction of the associated pile caps.

The construction of Core G walls will begin to progress ahead of the floor slabs out of the basement and the ground to first floor will be poured this week.

Data Technology Institute
Potterrow, Edinburgh
EH8 9YT

24/7 Security: 0141 848 8014
Site Manager: 07976 340 565