

INFORMATICS FORUM - '3 for 2' Office Conversions

ID	Task Mode	Task Name	Duration	Start	Finish	Nov '16	Dec '16	Jan '17	Feb '17	Mar '17	Apr '17	May '17																								
1	Task					24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	06	13	20	27	03	10	17	24	01	08	15	22
2	Task	PROCUREMENT	37 days	Wed 26/10/16	Thu 15/12/16																															
3	Task	Quantity Surveyor Appointment	1 day	Wed 26/10/16	Wed 26/10/16																															
4	Task	Tender Preparation	12 days	Wed 26/10/16	Thu 10/11/16																															
5	Task	Tender Issue	1 day	Fri 11/11/16	Fri 11/11/16																															
6	Task	Tender Duration/ Return	3 wks	Mon 14/11/16	Fri 02/12/16																															
7	Task	Tender Clarification/ Reporting	1 wk	Mon 05/12/16	Fri 09/12/16																															
8	Task	Tender Review Panel	1 day	Wed 14/12/16	Wed 14/12/16																															
9	Task	Appointment of Main Contractor (for all 9 areas)	1 day	Thu 15/12/16	Thu 15/12/16																															
10	Task	CONSTRUCTION	116 days	Fri 16/12/16	Fri 26/05/17																															
11	Task	Rooms 1.18/1.20	36 days	Fri 16/12/16	Fri 03/02/17																															
12	Task	Mobilisation	1 wk	Fri 16/12/16	Thu 22/12/16																															
13	Task	Construction	4 wks	Mon 09/01/17	Fri 03/02/17																															
14	Task	Rooms 1.22/1.23	36 days	Fri 16/12/16	Fri 03/02/17																															
15	Task	Mobilisation	1 wk	Fri 16/12/16	Thu 22/12/16																															
16	Task	Construction	4 wks	Mon 09/01/17	Fri 03/02/17																															
17	Task	Rooms 3.06/ 3.10	30 days	Mon 23/01/17	Fri 03/03/17																															
18	Task	Mobilisation	2 wks	Mon 23/01/17	Fri 03/02/17																															
19	Task	Construction	4 wks	Mon 06/02/17	Fri 03/03/17																															
20	Task	Rooms 5.05/ 5.07	30 days	Mon 23/01/17	Fri 03/03/17																															
21	Task	Mobilisation	2 wks	Mon 23/01/17	Fri 03/02/17																															
22	Task	Construction	4 wks	Mon 06/02/17	Fri 03/03/17																															
23	Task	Rooms 2.27/ 2.28	30 days	Mon 20/02/17	Fri 31/03/17																															
24	Task	Mobilisation	2 wks	Mon 20/02/17	Fri 03/03/17																															
25	Task	Construction	4 wks	Mon 06/03/17	Fri 31/03/17																															
26	Task	Rooms 3.27/ 3.28	30 days	Mon 20/02/17	Fri 31/03/17																															
27	Task	Mobilisation	2 wks	Mon 20/02/17	Fri 03/03/17																															
28	Task	Construction	4 wks	Mon 06/03/17	Fri 31/03/17																															
29	Task	Rooms 3.15/ 3.17	30 days	Mon 20/03/17	Fri 28/04/17																															
30	Task	Mobilisation	2 wks	Mon 20/03/17	Fri 31/03/17																															
31	Task	Construction	4 wks	Mon 03/04/17	Fri 28/04/17																															
32	Task	Rooms 3.03/ 3.04	30 days	Mon 20/03/17	Fri 28/04/17																															
33	Task	Mobilisation	2 wks	Mon 20/03/17	Fri 31/03/17																															
34	Task	Construction	4 wks	Mon 03/04/17	Fri 28/04/17																															
35	Task	Rooms 4.24/ 4.25	30 days	Mon 17/04/17	Fri 26/05/17																															
36	Task	Mobilisation	2 wks	Mon 17/04/17	Fri 28/04/17																															
37	Task	Construction	4 wks	Mon 01/05/17	Fri 26/05/17																															

Project: INFORMATICS FORUM - 3
Date: Tue 01/11/16

Task

Split

Milestone

Summary

Project Summary

External Tasks

External Milestone

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Deadline

Progress

Manual Progress

Manual Summary

Manual Summary

Start-only

Finish-only